Completion Report

1	Name of Wok	Improvements of CC roads, drains & Other Works at Gowdike hola (Jodidar Narasimaiah Layout) in Ward No 14, Bagalagunte
2	Sanctioned Estimate No.& Date	EE/DD/TS/ 01 /2020-21, Dt.04.04.2020
3	Head of Acount which is Chargeable	P-1878
4	Enstrument Order No. & Date	EE/DD/WO/02/20-21, Dt.13.04.2020
5	Name of Contractor	KRIDL
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	–
7	Measurement recorded in MB	4849/19-20
	Page No	484841-484841/1
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Chetakn K M
	b) Asst. Exe. Engineer	M B Jayakumar

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
100.00 Lakhs	9994236.00	–	5764.00

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner